

## Chino Campus Instructional Building

5897 College Park Avenue, Chino, CA 91710

### PROJECT DETAILS

Designed:	2020
Est. Start Date:	May 2022
Est. Completion:	Spring 2025
Estimated Costs:	\$34.5M
Architect:	HMC Architects
Prime Contractor:	AMG & Assoc.



### SCOPE

- New two-story building totaling approx. 35,000 sq. ft., will house flexible, active learning/teaching spaces, including: nursing (LVN & CNA), technology-rich general education classrooms, faculty offices, large indoor/outdoor event space, and more
- Targeting Zero Net Energy (ZNE) certification
- State funded project, 50% match

### PROJECT UPDATES

- Project in Construction: Interior finishes ongoing. Exterior civil and landscaping work is also ongoing. Building energizing is pending. Subsequent mechanical, electrical, plumbing, and lighting equipment commissioning to begin after the building is energized.
- Tentative completion November 2024.





