

# Boiler Retrofit Project


5885 Haven Avenue, Rancho Cucamonga, CA 91737

## PROJECT DETAILS

Designed:	2021
Est. Start Date:	July 2023
Est. Completion:	January 2025
Estimated Costs:	\$15.4M
Architect:	HPI Architects
General Contractor:	Plumbing, Piping, & Construction, Inc.

## SCOPE

Removal of Central Plant boilers and replacement with 24 stand-alone boilers to retrofit heating system for the following buildings on the Rancho Cucamonga Campus: Central Plant, Beeks Lab (BL), Berz Excellence Building (BEB), Business Education (BE), Center for the Arts B (CAB), Center for the Arts E (CAE), DesLauriers Lab (DL), Earl Sicosky Gymnasium (GYM), Health Science (HS), Language Arts (LA), Library (LI), Michael Alexander Campus Center (MACC), Physical Science (PS), Social Science (SS), Sports Center (SPRT), Student Services/ Administration (SSA), Theatre (TA), Vocational Education (VSS), Wargin Hall (WH), and Zimmerman Hall (ZH)



## PROJECT UPDATES

- Boiler installation at all buildings completed, start-up and commissioning ongoing.
- Project close-out and DSA close-out process to start.

